

	Company / Factory / Centre / Area :	Document Reference :	Revision number :
	AECI MINING EXPLOSIVES	RS/ZIM/SHEQ/0014	02
	Document Type : RECORD SHEET		TCF Number -
Title : PC PUMP HIGH/LOW PRESSURE TRIP TEST		Page : 1 of 2	

PC PUMP HIGH/LOW PRESSURE TRIP TEST

Frequency: 3 Monthly Range: 0-20 bar
Calibration validity: 3 Months Accuracy: 0.5 bar

TESTED BY :	CHECK NO :
DATE :	SIGNATURE:
PUMP INSTALLATION ID:	PROCESS SIGN :
PRODUCT:(delete non-applicable)	ANS / EMULSION

PROCEDURE:

1. Obtain the necessary clearance.																								
2. Disconnect the pressure probe from the line and connect it to the pressure scissors pump.																								
3.	Record Scissors Pump Number and Calibration Certificate for pressure gauge valid.	Number	Calibration Expiry Date																					
4.	Low Pressure trips are set at the minimum pressure stipulated in the Company Standard CS/H/0045, or at 0.2 Bar greater than the static head as measured at the pump discharge when all emulsion pipe-work is fully charged with emulsion, whichever is the highest. This setting must be documented in the Critical Pump Master Register, the plant SHE Dossier, or MMU file, or by means of an Authorised Change Proposal, and must be recorded on this Inspection Sheet. High Pressure trips are set at the maximum prescribed in the Company Standard CS/H/0045, or at lower pressures for process reasons. In this case the lower setting must be documented in the Critical Pump Master Register, the Plant SHE Dossier, or by means on an Authorised Change Proposal, and must be recorded on this Inspection Sheet.																							
5.	Record in the table below the required trip settings and actual pressure readings when the pump trips. Note the error. If the error is 1 bar or more, report incident as a UOR. Also record the pressure rating and colour of the bursting disc fitted. This should be in strict accordance with Company Standard CS/H/0045. If the incorrect disc has been fitted replace it with a disc of the correct colour and rating. If the trip setting needs to be adjusted, re-set the trip amplifier so that pump stops at exactly the required pressure. Repeat the test after making any adjustments to the settings. Record Final Trip Setting below. <table border="1"> <thead> <tr> <th></th> <th>Required Trip Setting *</th> <th>Actual Scissor Pump Reading</th> <th>Error</th> <th>Final Trip Setting</th> </tr> </thead> <tbody> <tr> <td>High</td> <td>bar</td> <td>bar</td> <td>bar</td> <td>bar</td> </tr> <tr> <td>Low</td> <td>bar</td> <td>bar</td> <td>bar</td> <td>bar</td> </tr> <tr> <td>Bursting Disc</td> <td>Required Colour/Rating</td> <td>Actual Colour/Rating</td> <td></td> <td>Final Colour/Rating</td> </tr> </tbody> </table>					Required Trip Setting *	Actual Scissor Pump Reading	Error	Final Trip Setting	High	bar	bar	bar	bar	Low	bar	bar	bar	bar	Bursting Disc	Required Colour/Rating	Actual Colour/Rating		Final Colour/Rating
	Required Trip Setting *	Actual Scissor Pump Reading	Error	Final Trip Setting																				
High	bar	bar	bar	bar																				
Low	bar	bar	bar	bar																				
Bursting Disc	Required Colour/Rating	Actual Colour/Rating		Final Colour/Rating																				

6. Try to start the pump at the low and high pressure trip settings. Ensure that the pump doesn't reset or start. Ensure that the pump relay de-energises and that the alarm activates (if fitted). Record findings below

Tripped condition	Low pressure Yes/No**	High Pressure Yes/No**
Pump Tripped		
Final trip relay de-energised		
Pump does not start		
Alarm Activated		

****Note:** If "No", contact Responsible Engineer for appropriate corrective action. Do not allow pump to be used in unprotected condition

7. Place the pressure probe back into the line. Ensure that the pump resets and starts. Test complete.

8. Comments:

COMPLETION :

SIGNATURE TRIP TESTER:	DATE
SIGNATURE SITE OR PLANT SUPT :	DATE